COMPLETION REPORT

1. NAME OF WORK :- **Construction of RCC Drains in 13th B and 14th Cross Prashanth Nagara in ward no.13 Shettyhalli sub division.**

2. Sanctioned Estimate No. & Date :EE/DD/AS/671/17-18, Dated:-25.12.2017
:CE/DZ/TS/ 413 /17-18, Dated:- 27.12.2017

3. Head of account which is chargeable : P. 1771- Zone work POW

4. Entrustment order No. & DT : **BBMP/EE/DD/WO/333/17-18, Dated:22.03.2018**

5. Name of Beneficiaries : **Sri. Gnanendra Murthy MD,**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : —

7. Measurement recorded in : M.B No. 665/2017-18
Page No. 66426-30

8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On: : M.B No. 665/2017-18
: Page No. 66426-30

9. Name of the office / official Incharge of the work :

10. a) Asst. Eng/Junior Eng. : **Sri. B.P.Paramesh**
b) Asst. Exe. Engineer : **Sri. Jayalingappa .B.L**

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
2948379 ~~2 Lakh~~	29455200 29,45,879=71	—	2507 ~~DSH 2 Lakh~~ 1042AS=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
4) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
5) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

EXECUTIVE ENGINEER
Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ASST. EXE. ENGINEER